

**MODIFICATION TO THE PADUCAH FEDERAL FACILITY AGREEMENT
ACCORDING TO THE TERMS OF SECTION XXXIX**

Modification requested by: Jennifer Woodard	Date: July 23, 2014																																						
Requester's Organization: U.S. Department of Energy																																							
Section to be modified: Appendices C and G																																							
<p>Reason for modification: To modify upcoming Burial Grounds Operable Unit (BGOU) Solid Waste Management Unit (SWMU) 4 Federal Facility Agreement (FFA) milestones to allow for extension of the D1 Remedial Investigation Addendum, D1 Feasibility Study, D1 Proposed Plan, D1 Record of Decision, D1 Remedial Design Work Plan, D1 Remedial Design Report, D1 Remedial Action Work Plan, Field Start, and D1 Remedial Action Completion Report by 550 days. On February 4, 2014, and February 7, 2014, the U.S. Department of Energy (DOE) received a request to modify the <i>Addendum to the Work Plan for Burial Grounds Operable Unit Remedial Investigation/Feasibility Study at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky, Solid Waste Management Unit 4 Sampling and Analysis Plan, DOE/OR/07-2179&D2/A2/R2</i> (Work Plan Addendum) from the U.S. Environmental Protection Agency (EPA) and the Kentucky Department for Environmental Protection (KDEP), respectively. On March 24, 2014, DOE accepted EPA's and KDEP's requests with the understanding that the enforceable and planning milestones would be adjusted to reflect the additional work and revised schedule once scoping was completed. Both EPA and KDEP agreed that the enforceable milestones would be impacted by their requests and that adjustment of the enforceable milestones dates would be warranted. Scoping meetings to establish the details of the additional work were held in April, May, and June 2014. Based on agreement of the Federal Facility Agreement (FFA) parties and in accordance with Sections XXIX.B.4 and XXIX.B.6 of the FFA, good cause exists for this 550-day extension of the enforceable milestones associated with Burial Grounds Operable Unit SWMU 4. This extension includes the time frame for scoping of the additional work associated with Phase III, revision of the Work Plan Addendum (Quality Assurance Project Plan), and installation and sampling of the additional Phase III borings.</p>																																							
Modification requested:																																							
<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th style="text-align:left;"><u>Project</u></th> <th style="text-align:left;"><u>Deliverable</u></th> <th style="text-align:left;"><u>Current FFA Date¹</u></th> <th style="text-align:left;"><u>New Date</u></th> </tr> </thead> <tbody> <tr> <td>BGOU SWMU 4</td> <td>D1 Remedial Investigation Addendum</td> <td>1/2/2015</td> <td>7/5/2016</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Feasibility Study</td> <td>8/30/2015</td> <td>2nd Quarter 2017²</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Proposed Plan</td> <td>4/12/2016</td> <td>1st Quarter 2018²</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Record of Decision</td> <td>1st Quarter 2017²</td> <td>3rd Quarter 2018²</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Remedial Design Work Plan</td> <td>1st Quarter 2017²</td> <td>3rd Quarter 2018²</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Remedial Design Report</td> <td>1st Quarter 2018²</td> <td>3rd Quarter 2019²</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Remedial Action Work Plan</td> <td>1st Quarter 2018²</td> <td>3rd Quarter 2019²</td> </tr> <tr> <td>BGOU SWMU 4</td> <td>D1 Remedial Action Completion Report</td> <td>4th Quarter 2022²</td> <td>2nd Quarter 2024²</td> </tr> </tbody> </table>				<u>Project</u>	<u>Deliverable</u>	<u>Current FFA Date¹</u>	<u>New Date</u>	BGOU SWMU 4	D1 Remedial Investigation Addendum	1/2/2015	7/5/2016	BGOU SWMU 4	D1 Feasibility Study	8/30/2015	2 nd Quarter 2017 ²	BGOU SWMU 4	D1 Proposed Plan	4/12/2016	1 st Quarter 2018 ²	BGOU SWMU 4	D1 Record of Decision	1 st Quarter 2017 ²	3 rd Quarter 2018 ²	BGOU SWMU 4	D1 Remedial Design Work Plan	1 st Quarter 2017 ²	3 rd Quarter 2018 ²	BGOU SWMU 4	D1 Remedial Design Report	1 st Quarter 2018 ²	3 rd Quarter 2019 ²	BGOU SWMU 4	D1 Remedial Action Work Plan	1 st Quarter 2018 ²	3 rd Quarter 2019 ²	BGOU SWMU 4	D1 Remedial Action Completion Report	4 th Quarter 2022 ²	2 nd Quarter 2024 ²
<u>Project</u>	<u>Deliverable</u>	<u>Current FFA Date¹</u>	<u>New Date</u>																																				
BGOU SWMU 4	D1 Remedial Investigation Addendum	1/2/2015	7/5/2016																																				
BGOU SWMU 4	D1 Feasibility Study	8/30/2015	2 nd Quarter 2017 ²																																				
BGOU SWMU 4	D1 Proposed Plan	4/12/2016	1 st Quarter 2018 ²																																				
BGOU SWMU 4	D1 Record of Decision	1 st Quarter 2017 ²	3 rd Quarter 2018 ²																																				
BGOU SWMU 4	D1 Remedial Design Work Plan	1 st Quarter 2017 ²	3 rd Quarter 2018 ²																																				
BGOU SWMU 4	D1 Remedial Design Report	1 st Quarter 2018 ²	3 rd Quarter 2019 ²																																				
BGOU SWMU 4	D1 Remedial Action Work Plan	1 st Quarter 2018 ²	3 rd Quarter 2019 ²																																				
BGOU SWMU 4	D1 Remedial Action Completion Report	4 th Quarter 2022 ²	2 nd Quarter 2024 ²																																				
Notes:																																							
¹ The currently approved FFA dates are based on the D2 FY 2014 Site Management Plan (DOE/LX/07-1292&D2).																																							
² Indicates a planning date.																																							

Determination by any one of the three project managers that a modification is major will require that the modification be submitted for public participation to the extent required by DOE's Community Relations Plan under Section XXXIII.

	Major modification?		
	YES	NO	
DOE, Paducah Site Lead's Approval: 	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Date:
KDEP, Division of Waste Management Director's Approval: 	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Date:
EPA, Region 4, Remedial Project Manager's Approval: 	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Date:

Note: Return to DOE after signature for the Administrative Record and to initiate distribution to FFA "Controlled" copies.

