


**MODIFICATION TO THE PADUCAH FEDERAL FACILITY AGREEMENT
ACCORDING TO THE TERMS OF SECTION XXXIX**

Modification requested by: Rachel H. Blumenfeld	Date: March 12, 2014		
Requester's Organization: U.S. Department of Energy			
Section to be modified: Appendices C and G			
<p>Reason for modification: To modify upcoming Waste Disposal Alternatives (WDA) Evaluation Federal Facility Agreement (FFA) milestones to allow for extension of the D1 Proposed Plan, D1 Record of Decision, D1 Remedial Design Work Plan, D1 Remedial Design Report, and D1 Remedial Action Work Plan by 21 days. On October 23, 2013, the Kentucky Department for Environmental Protection (KDEP) provided conditional concurrence on the <i>Remedial Investigation/Feasibility Study Report for CERCLA Waste Disposal Alternatives Evaluation at the Paducah Gaseous Diffusion Plant, Paducah, Kentucky</i>, DOE/LX/07-0244&D2. On March 7, 2014, the U.S. Environmental Protection Agency (EPA), in accordance with Section XXIX.B.6 of the Federal Facility Agreement (FFA), extended the review time of the aforementioned document by 21 days, making EPA comments due on March 24, 2014. As a result of EPA's extension, which extends the period of review for the subject document, DOE's resubmittal of the document or invocation of dispute in response to KDEP conditions also is extended until after such time as EPA issues a letter of concurrence, nonconcurrence, or conditional concurrence on the subject document and the period of review terminates. Based on EPA's extension, and in accordance with Sections XXIX.B.4 and XXIX.B.6 of the FFA, good cause exists for this 21-day milestone extension of the subsequent documents associated with the Waste Disposal Alternatives Evaluation.</p>			
Modification requested:			
Project	Deliverable	Current FFA Date¹	Proposed Date
Waste Disposal Alternatives Evaluation	D1 Proposed Plan	4/18/2014	5/09/2014
Waste Disposal Alternatives Evaluation	D1 ROD	11/29/2014	12/20/2014
Waste Disposal Alternatives Evaluation	D1 Remedial Design Work Plan	3/02/2015	3/23/2015
Waste Disposal Alternatives Evaluation	D1 Remedial Design Report	1 st Quarter FY 17 ²	1 st Quarter FY 17 ²
Waste Disposal Remedial Action	D1 Remedial Action Work Plan	1st Quarter FY 17 ²	1 st Quarter FY 17 ²
Notes:			
¹ The current FFA dates are based on the milestone modification for WDA Evaluation dated February 27, 2014.			
² Indicates a planning date.			

Determination by any one of the three project managers that a modification is major will require that the modification be submitted for public participation to the extent required by DOE's Community Relations Plan under Section XXXIII.

	Major modification?		
	YES	NO	
DOE, Paducah Acting Site Manager's Approval: 	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Date: 3-19-2014
KDEP, Division of Waste Management Director's Approval:	<input type="checkbox"/>	<input type="checkbox"/>	Date:
EPA, Region 4, Remedial Project Manager's Approval: 	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Date: 3/21/14

Note: Return to DOE after signature for the Administrative Record and to initiate distribution to FFA "Controlled" copies.